

Exhibit A: HSR Impacts to County Roadways³ and Status as of August 20, 2019

Road	Nearest Cross-Streets	Proposed Modification	Completed PS&E ¹ Phase			Plans Approved by Director	Encroachment Permit Issued	Comments
			60%	90%	100%			
Grade Separations								
Central Avenue	Cedar to Maple	Structure	x	x	x			Part of CP 1. City Lead Agency; Final plans need to be signed by County
American Avenue	Cedar to Maple	Structure	x	x	x	x	x	Part of CP 1
Lincoln Avenue	Cedar to Maple	Closed						
Adams Avenue	Cedar to Maple	Structure	x	x	x	x		
South Avenue	Cedar to Maple	Structure	x	x	x	x	x	Contractor will Phase out Closure; Utility relocation permits have been issued
Floral Avenue	Cedar to Chestnut	Structure	x	x	x	x		
Elkhorn Avenue	Minnewawa to Fowler	Structure	x	x	x			
Fowler Avenue	Elkhorn to Davis	Structure / Realignment	x	x	x			
Davis Avenue	Fowler to De Wolf	Structure	x	x	x			
Mountain View Road/Chestnut Ramps	Cedar to Willow	Structure	x	x	x			
Manning Avenue	Cedar to Maple	Structure	x	x				Many Outstanding Issues - R/W; Maintenance Access Road, Replacement of Irrigation Pipes
Nebraska Avenue	Cedar to Willow	Structure	x	x				Many Outstanding Issues - R/W; Replacement of Irr Pipes; Design Speed

Road Closures with Cul de Sacs / Realignments

Sumner Avenue	Cedar to Maple	Closed			x			
Clarkson Avenue	Peach to Minnewawa	Closed/Realigned						
Minnewawa Avenue	Clarkson to Elkhorn	Closed/Realigned						
Malaga Avenue	Cedar to Maple	Closed			x			
Morton Avenue ²	Cedar to Maple	Closed			x			
Clayton Avenue	Cedar to Maple	Closed			x			
Springfield Avenue	Cedar to Maple	Closed			x			
Dinuba Avenue	Cedar to Chestnut	Closed			x			
Rose Avenue	Cedar to Chestnut	Closed			x			
Nebraska Avenue	Cedar to Chestnut	Closed/Realigned		x				Realign to match roadway
Kamm Avenue	Chestnut to Kamm	Closed			x			
Willow Avenue	Kamm to Conejo	Closed		x	x			Realign roadway. Proposed cul-de-sac was 90 degrees
Conejo Avenue	Willow to Peach	HSR on Viaduct						
Topeka Avenue ²	Conejo to Clarkson	Closed		x				Grading issues
Efird Avenue ²	Topeka to Peach	TBD			x			
Peach Avenue	Conejo to Clarkson	HSR on Viaduct			x	x		Permit in Progress
Clovis Avenue	Clarkson to Elkhorn	Structure / Realignment			x			

1: For example, if "30" and "60" are checked, then plans at those stages of completion have been submitted and reviewed.

2: These intersections are jointly owned with another agency.

3: S. Chestnut Ave, E. Davis Ave, E. Barrett Ave are not addressed in the agreement and are not in this table but will be addressed in an amendment if necessary.