

Revised
Item #40
3-25-25

COUNTY OF FRESNO
CONSTRUCTION MANAGEMENT
CONTRACT CHANGE ORDER

FRESNO COUNTY WESTSIDE GROUNDWATER PROJECT
EL PORVENIR (CSA 30) & CANTUA CREEK (CSA 32)
PILOT HOLE TESTING AND PRODUCTION WELL CONSTRUCTION
DRINKING WATER STATE REVOLVING FUND
PROJECT NO: 1000359-005C
CONTRACT NO. 18-07-C

CHANGE ORDER NO. 9
JANUARY 30, 2025
PAGE 1 OF 3

TO: ZIM INDUSTRIES, INC.:

Make the following change(s) to the plans and specifications or do work not in the plans and specifications for this contract. Because of the proposed change(s), ZERO (0) - WORKING DAYS will be granted to the allotted contract time.

PERFORM VARIOUS EXTRA WORK

This extra work was request by the engineer and/or the contractor.

Perform the referenced below various extra work in accordance with Section 4-1.05, "Changes and Extra Work," of the Standard Specifications.

Upsize Pumps (Total Four) and Increase the Pumps' Setting Depths:

- Upsize two (2) pumps from 20 HP to 30 HP; increase the pumps setting depth from 756 feet to 1197 feet; and utilize 3-inch Schedule 80 mild steel with heavy couplings in lieu of the Schedule 40 steel with standard couplings at County Service Area (CSA) 30, El Porvenir.
- Upsize two (2) pumps from 40 HP to 50 HP; increase the pumps setting depth from 630 feet to 798 feet; and utilize 4-inch Schedule 80 mild steel with heavy couplings in lieu of the Schedule 40 steel with standard couplings at CSA 32, Cantua Creek.
- Contactor's proposed cost for this work is \$96,787.00 (see attached Exhibits A and B).

Electrical Materials Cost Adjustment:

- Adjust compensation for electrical materials costs' increase due to delays caused by the Covid-19 pandemic and subsequent supply chain disruptions, and changes to the original project scope due to actual field conditions.
- Contactor's proposed cost for the increased materials' is \$55,929.37 (see attached Exhibit C).

Electrical Design Modifications:

- Upsize wiring and soft starters to comply with the upsized pumps at CSA 30, El Porvenir, and CSA 32, Cantua Creek.
- Contactor's proposed cost for this work is \$10,480.70 (see attached Exhibit D).

Contractor
 Auditor Controller
 Business Office
 Board of Supervisors
 Const. Management
 RE/Arch.
 Design

We, the above signed contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

COUNTY OF FRESNO
CONSTRUCTION MANAGEMENT
CONTRACT CHANGE ORDER

FRESNO COUNTY WESTSIDE GROUNDWATER PROJECT
EL PORVENIR (CSA 30) & CANTUA CREEK (CSA 32)
PILOT HOLE TESTING AND PRODUCTION WELL CONSTRUCTION
DRINKING WATER STATE REVOLVING FUND
PROJECT NO: 1000359-005C
CONTRACT NO. 18-07-C

CHANGE ORDER NO. 9
JANUARY 30, 2025
PAGE 2 OF 3

Install Level Probes for Each Pump:

- Install a total of four (4) low level cutout probes and relays (one (1) for each pump) to automatically shut off the pump if the water level drops to 50 feet above the pump bowls and to trigger a warning if the water level rises to 350 feet above the pump bowls.
- Contactor's proposed cost for this work is \$8,120 (see attached Exhibit E).

Install Future Pressure Switch Conduits:

- Install at total of four (4) ¾-inch PVC conduits from the controller to the well head with the steel reinforcement support post, one at each well for the future pressure switches.
- Contactor's proposed cost for this work is \$5,065.87 (see attached Exhibit F).

Perform all work according to the applicable sections of the *Standard Specifications*, *Special Provisions*, and/or any other Specifications included in the contract documents

Sum of contractor's proposals = \$176,382.94.

The negotiated lump-sum price for all above referenced extra work is \$125,000. This negotiated price includes the offset of the liquidated damages caused by contractor's delays.

Compensation for all above referenced extra work will be made at a lumpsum agreed price of \$125,000 according to Section 9-1.03, "Payment Scope," of the Special Provisions. This agreed lumpsum price includes compensation for all labor, equipment, materials, tools, incidentals, markups, and profit. No additional compensation will be made. This amount will be paid as extra work.

Time extensions were addressed in Contract Change Order No. 8, and no further time extensions will be granted.

___ Contractor
___ Auditor Controller
___ Business Office
___ Board of Supervisors
___ Const. Management
___ RE/Arch.
___ Design

We, the above signed contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

COUNTY OF FRESNO
CONSTRUCTION MANAGEMENT
CONTRACT CHANGE ORDER

FRESNO COUNTY WESTSIDE GROUNDWATER PROJECT
EL PORVENIR (CSA 30) & CANTUA CREEK (CSA 32)
PILOT HOLE TESTING AND PRODUCTION WELL CONSTRUCTION
DRINKING WATER STATE REVOLVING FUND
PROJECT NO: 1000359-005C
CONTRACT NO. 18-07-C

CHANGE ORDER NO. 9
JANUARY 30, 2025
PAGE 3 OF 3

NET COST THIS CHANGE ORDER: \$125,000 INCREASE
NET TIME EXTENSION THIS CHANGE ORDER: ZERO (0) - WORKING DAYS



Jason Ahumada, Resident Engineer

APPROVAL RECOMMENDED:



Mandeep S. Sekhon, PE
Construction Engineer

Zim Industries, Inc.
Contractor

By 

Title Estimator/PM

Jan 31, 2025

Accepted Date: _____

APPROVED BY:

Digitally signed by
Steve White
Date: 2025.02.03
09:35:09 -08'00'

Steven E. White, Director
Public Works and Planning

Date: _____



Ernest Buddy Mendes, Chairman
Board of Supervisors

Date: 3-25-2025

ATTEST:
BERNICE E. SEIDEL
Clerk of the Board of Supervisors
County of Fresno, State of California

By  Deputy

- ___ Contractor
- ___ Auditor/Controller
- ___ Business Office
- ___ Board of Supervisors
- ___ Const. Management
- ___ RE/Arch.
- ___ Design

We, the above signed contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

If the Contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

FOR ACCOUNTING PURPOSES

ORG: 9172

FUND: 0820

SUBCLASS: 16000

ACCOUNT: 8400

PROGRAM: 91293

Exhibit A

Sekhon, Mandeep

From: Wes Zimmerer <wes@zimindustries.com>
Sent: Friday, December 13, 2024 3:29 PM
To: Sekhon, Mandeep; Curt Zimmerer; Robert Zimmerer
Cc: Ahumada, Jason; Artal, Sebastian; Singleton, Richard; Evy Irlas-Mucino; Boyd
Subject: RE: 1807C Fresno County Westside Ground Water Project - All Change Orders
Attachments: Pump column submittals and request for pump change order.pdf; Exhibit 9.pdf; 1807C Fresno County Westside Groundwater Project - Extra Work WCDs 1, 2, and 3; PCO Electrical Material Cost Adjustments.pdf; PCO Electrical Design Modifications.pdf; PCO Level Probes.pdf; PCO Future Pressure Switch Conduit.pdf

CAUTION!!! - EXTERNAL EMAIL - THINK BEFORE YOU CLICK

Report Suspicious

Mandeep,

Please find attached the proposed change orders related to pump equipment design updates (submitted March 20, 2023), additional water pipe fittings (agreed to \$6,000 subcontractor price August 15, 2023), and various electrical adjustments, including larger HP soft starters and wire sizes, material cost adjustments, level probes, and future pressure switch conduit (submitted July 23, 2024). These proposals reflect adjustments necessitated by changes in project conditions and design.

Below is a summary of the proposed change orders:

<i>Description</i>	<i>Date</i>	<i>Amount</i>
Pump equipment design changes	3/20/2023	\$96,787.00
Additional water pipe fittings	8/15/2023	\$6,900.00
Electrical material cost adjustments	7/23/2024	\$55,929.37
Electrical design modifications	7/23/2024	\$10,480.70
Level probes	7/23/2024	\$8,120.00
Future pressure switch conduit	7/23/2024	\$5,065.87
Total		\$183,282.94

Paid in CCO 06

Regards,

Revised total = \$176,382.94

Wes Zimmerer
Estimator/P.M.
Zim Industries, Inc.
4532 E Jefferson Ave.
Fresno, CA 93725
Phone (559) 834-1551
Fax (559) 834-5156

Negotiated lump-sum for all PCOs = \$125,000

The information contained in this electronic transmission is intended only for the personal and confidential use of the designated addressee indicated, and is intended to be privileged and/or confidential. If the reader of this electronic transmission is not the intended recipient or addressee, you are hereby notified that you have received this electronic transmission in error, and that any review, dissemination, distribution or copying of this electronic transmission or any of the information contained herein, in any manner whatsoever, is strictly prohibited. If you receive this electronic transmission in error, please notify the sender immediately. Thank you.

From: Sekhon, Mandeep <msekhon@fresnocountyca.gov>
Sent: Tuesday, December 10, 2024 8:58 AM
To: Wes Zimmerer <wes@zimindustries.com>; Curt Zimmerer <curt@zimindustries.com>; Robert Zimmerer <bob@zimindustries.com>
Cc: Ahumada, Jason <jahumada@fresnocountyca.gov>; Artal, Sebastian <sartal@fresnocountyca.gov>; Singleton, Richard <risingleton@fresnocountyca.gov>
Subject: 1807C Fresno County Westside Ground Water Project - All Change Orders

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.


Wes,

As we discussed over the phone a couple of days ago, please submit all proposed change orders for us to consider for payment. Please note that this will be the final change order, which requires Board's approval. Originally, we were scheduled to take this item to the Board on January 7, 2025, however, we have surpassed the time to submit documents in advance and will have to push this date further back. Please submit all proposed change orders to us asap.

Thanks



Mandeep S. Sekhon, PE | Construction Engineer
Department of Public Works and Planning | Construction
2220 Tulare Street, 7th Floor, Fresno, CA 93721
Office: (559) 600-7883 Cell: (559) 250-7967
[Your input matters! Customer Service Survey](#)



ZIM INDUSTRIES, INC.

4532 E. Jefferson Ave. • Fresno, CA 93725
Ph. (559) 834-1551 • FAX (559) 834-5156
www.zimindustries.com

March 16, 2023

County of Fresno
Department of Public Works and Planning / Construction
2220 Tulare Street, 7th Floor
Fresno, California 93723

Subject: Contract 18-07-C Fresno County Westside Groundwater Project
2 – pumps & motors with 4-inch schedule80 steel column pipe x 798 feet located at CSA32 Cantua Creek
2 – pumps & motors with 3-inch schedule80 steel column pipe x 1197 feet located at CSA30 El Porvenir

Dear AJ / Mandeep,

Below are Zim Industries, Inc.'s responses and answers to your follow-up questions regarding the above referenced pumps.

- 1) The County of Fresno is looking for a guarantee that the threaded coupler will not fail.

Over the past several weeks we have been researching the recommended hang weights for 3-inch and 4-inch schedule 80 drop pipe equipped with the largest weight capacity couplings that are available in the pipe industry. We have requested from all of our pump suppliers their recommended maximum pump setting and hang weights utilizing both 3-inch and 4-inch schedule 80 mild steel pipe and 3K full heavy couplings and none of them were able to provide us with this data.

There has been a substantial change in both the depth of these four pump settings and the weight of these four pumps located at El Porvenir and Cantua Creek. There are several conditions that have changed since this project was originally bid including: 1) deeper pump settings on all four pumps; 2) different larger capacity and longer submersible pump bowls; 3) different larger capacity submersible motors; 4) thicker drop pipe /column pipe changing from schedule 40 to schedule 80 mild steel piping; 5) thicker couplings on both the 3-inch and 4-inch schedule 80 steel pipe; and 6) heavier total pump, motor and column water weights due to these required changes to meet these changes in the pumping conditions.

The first chart (Exhibit 1) included in the attachments is a chart displaying the maximum suggested pump setting from Grundfos utilizing schedule 40 standard T & C Steel Pipe with standard couplings is 1250 feet for 3-inch I.D. pipe and 1100 feet for 4-inch I.D. pipe. A second chart (Exhibit 2) included in this attachment is from the Grundfos Engineering Manual displaying the pipe data for both 3-inch I.D. and 4-inch I.D. schedule 40 and schedule 80 pipe, but does not display a maximum suggested pump setting. The third thru fifth attached PDF files contains a summary of the calculated weights of both the 3-inch and 4-inch pumps including the water weight of the pumps with pump column pipe full of water

for the following three pump designs: 1) the four pumps as originally specified and set to the originally contracted depths of 756 feet at El Porvenir and 630 feet at Cantua Creek utilizing schedule 40 mild steel column pipe and standard couplings as originally contracted (Exhibit 3); 2) the four pumps that would be required to be set at the new required depths of 1197 feet at El Porvenir and 798 feet at Cantua Creek in order to meet the changes in the pumping conditions utilizing schedule 40 mild steel pipe and standard couplings (Exhibit 4); and 3) the four pumps currently proposed to be set at the required depths of 1197 feet at El Porvenir and 798 feet at Cantua Creek in order to meet the changes in the pumping conditions utilizing schedule 80 mild steel pipe and heavy couplings (Exhibit 5).

As stated above, we have had several conversations over the past several weeks with all of our pump suppliers regarding the maximum recommended pump settings utilizing both schedule 40 black mild steel pipe with standard couplings for the 3-inch and 4-inch column pipe for these four pumps; and schedule 80 black mild steel pipe with heavy couplings for the 3-inch and 4-inch column pipe for these four pumps. Because no manufacturer or supplier was able to provide us with a recommended maximum hang weight or recommended maximum pump setting utilizing 3-inch and 4-inch schedule 80 mild steel pipe with heavy couplings to set these four pumps, we have calculated the estimated pump weights and compared these weights to the calculated joint strength of the 3-inch and 4-inch schedule 80 mild steel pipe with heavy couplings.

In Exhibit #3, we have calculated the estimated pump weights of these four originally specified and contracted pumps full of water in order to display the total pump weights of the originally specified schedule 40 steel pipe pump settings. The estimated pump weight of each of the two 3-inch pumps full of water at CSA 30 set to a depth of 756 feet and specified utilizing 3-inch schedule 40 steel pipe and standard couplings is 11,118 pounds; and the estimated pump weight of each of the two 4-inch pumps full of water at CSA 32 set at 630 feet and specified utilizing 4-inch schedule 40 steel pipe and standard couplings is 13,606 pounds. The Grundfos chart (Exhibit #1) recommends that the maximum 3-inch pump setting utilizing schedule 40 mild steel pipe and standard couplings is 1250 feet or approximately 18,387 pounds (14.71 pounds / foot x 1250 feet). The Grundfos chart also recommends that the maximum 4-inch pump setting utilizing schedule 40 mild steel pipe and standard couplings is 1100 feet or approximately 23,760 pounds (21.60 pounds / foot x 1100 feet). Based upon these calculated pump weights and Grundfos chart recommendations, all four originally specified and contracted pumps being set at their originally specified settings could be installed without any concern of their respective pump weights. All four pump total weights set at these originally contracted pump settings are less than 60% of the maximum recommended hang weights utilizing schedule 40 mild steel pipe and standard couplings.

Additionally, (in Exhibit #4) we have calculated the estimated pump weights of these four pumps full of water to assess whether the originally specified schedule 40 steel pipe with standard couplings will still work for these required new deeper required actual pump settings. The estimated pump weight of each of the two 3-inch mild steel pipe pumps full of water at CSA 30 set at 1197 feet and specified utilizing 3-inch schedule 40 steel pipe and standard couplings is 17,325 pounds; and the estimated pump weight of each of the two 4-inch schedule 40 mild steel pipe pumps full of water at CSA 32 set at 798 feet and specified utilizing 4-inch schedule 40 steel pipe and standard couplings is 16,736 pounds. The maximum setting utilizing 3-inch schedule 40 steel pipe and standard couplings is 1250 feet; and the maximum setting utilizing 4-inch schedule 40 steel pipe and standard couplings is 1100 feet. The two 3-inch schedule 40 mild steel pipe pumps at CSA 30 with settings of 1197 feet weigh 17,325 pounds and are at 95% of the maximum weight limits of 18,387 pounds for utilizing schedule 40 steel pipe with standard couplings; and the two 4-inch schedule 40 mild steel pipe pumps at CSA 32 with settings of 798 feet

weigh 16,736 pounds and are at 71% of the maximum weight limits of 23,760 pounds for utilizing schedule 40 steel pipe and standard couplings. Despite the fact that the total pump weights of these specified pumps utilizing schedule 40 pipe with standard couplings will stay below their respective maximum setting thresholds, we do not recommend utilizing schedule 40 mild steel pipe with standard couplings on these deep pump settings because both the schedule 40 pipe and the thinner wall standard couplings tend to flex and egg shape when these amounts of weight are hung from them. When the pipe and / or couplings flex and become egg shaped, there is a good chance that the threads won't hold, the pipe will slip out of the coupling, and the pump will be dropped. This potential joint failure could occur during both our initial installation or in the future when the pump is pulled for maintenance, rehabilitation or repair of either the well or the pump.

Instead, on these four deep pump settings, we recommend that Fresno County utilizes schedule 80 mild steel pipe with heavy couplings because both the schedule 80 mild steel pipe and the heavy couplings are thicker and will not flex or become egg shaped when holding the pump weights of these deep pump settings. Furthermore, as discussed during our meeting on November 16, 2022, the thicker material of the schedule 80 steel pipe and heavy couplings will provide additional expected longevity for these four pumps.

Finally, (in Exhibit #5) we have calculated the estimated pump weights of these four pumps full of water to display the weights of the required pumps set at the required deeper pump settings utilizing schedule 80 mild steel pipe with heavy couplings. The estimated pump weight of each of the two 3-inch pumps full of water at CSA 30 set at 1197 feet and specified utilizing 3-inch schedule 80 steel pipe and heavy couplings is 20,118 pounds; and the estimated pump weight of each of the two 4-inch pumps full of water at CSA 32 set at 798 feet and specified utilizing 4-inch schedule 80 steel pipe and heavy couplings is 19,655 pounds.

We then calculated the joint strengths of 4-inch ID and 3-inch ID schedule 80 mild steel pipe with heavy couplings utilizing a safety factor of 3. Exhibit #6 displays the recommended maximum weight setting utilizing 3-inch schedule 80 steel pipe and heavy couplings is 23,138 pounds or 1376 feet (23,138 pounds / 16.81 pounds per foot); and Exhibit #7 displays the recommended maximum weight setting utilizing 4-inch schedule 80 steel pipe and heavy couplings is 23,273 pounds or 944 feet (23,272 pounds / 24.63 pounds per foot). The two 3-inch schedule 80 mild steel pipe pumps at CSA 30 with settings of 1197 feet weigh 20,118 pounds and are at 87% of the maximum weight limits of 23,138 pounds for utilizing schedule 80 steel pipe and heavy couplings; and the two 4-inch schedule 80 mild steel pipe pumps at CSA 32 with settings of 798 feet weigh 19,655 pounds and are at 85% of the maximum weight limits of 23,273 pounds for utilizing schedule 80 steel pipe and heavy couplings. We recommend that the schedule 80 mild steel pipe with the heavy couplings be utilized on all four pumps because all four pumps have total pump weights well under the maximum recommended weight capacity of schedule 80 mild steel pipe with heavy couplings of approximately 23,000 pounds for all pumps utilizing either 3-inch or 4-inch mild steel pipe with heavy couplings. Because the maximum recommended weight capacity of schedule 80 mild steel pipe with heavy couplings has been calculated using a safety factor of 3, the actual maximum hang weight of schedule 80 mild steel pipe with heavy couplings utilizing either 3-inch or 4-inch mild steel pipe is approximately 69,000 pounds. In addition, because both the pipe thickness and the coupling thickness of schedule 80 mild steel pipe with heavy couplings is greater than the pipe thickness and coupling thickness of schedule 40 mild steel pipe with standard couplings, there is little to no chance that the schedule 80 mild steel pipe or heavy couplings will flex or become egg shaped during the pump installation at these new deeper settings.

While we are confident that utilizing the schedule 80 mild steel pipe with heavy couplings to set these new deeper and larger required pumps and motors, Zim Industries, Inc. recommends that the County of Fresno have their engineering team review this data included in this email the attached PDF files. While Zim Industries, Inc. is the general contractor, we are not the design engineer and we have not been contracted to perform the duties of the design engineer for the County of Fresno on this project. With that being said, based on the above stated pump weights and calculated joint strengths of the 3-inch and 4-inch schedule 80 mild steel pipe with heavy couplings, we recommend that 3-inch and 4-inch schedule 80 mild steel pipe with heavy couplings be utilized to set these four pumps on this project.

2) The County of Fresno is looking for proof of AIS certification

See the attached Exhibit 8 containing the proof of American Iron and Steel Certification of the 3-inch ID and 4-inch ID schedule 80 mild steel pipe materials from our pump supplier.

3) The County of Fresno is asking that Zim Industries will split the cost of the proposed change order 50/50.

The revised pricing of Zim Industries, Inc.'s cost proposal to furnish and install the four pumps utilizing 3-inch and 4-inch schedule 80 mild steel pipe with heavy couplings at the deeper pump settings required for CSA 30 and CSA 32 to meet the changes in pump, motor and pumping conditions is attached as Exhibit 9. Below is a summary of our revised proposals.

<u>Description of Work</u>	<u>Original Bid</u>	<u>Revised Bid</u>	<u>Change Order Request</u>
CSA 32 – Cantua Creek Well 1	\$73,750.00	\$112,218.16	\$38,468.16
CSA 32 – Cantua Creek Well 2	\$73,750.00	\$112,218.16	\$38,468.16
CSA 30 – El Porvenir Well 1	\$78,720.00	\$ 88,645.34	\$ 9,925.34
CSA 30 – El Porvenir Well 2	\$78,720.00	\$ 88,645.34	\$ 9,925.34
Total revised Change Order Request Amount			<u>\$96,787.00</u>


The change in conditions of the required pump, motor, column pipe and pump setting has required nearly every component of these four pumps to both change and increase in quantity from when we contracted this work. Zim Industries, Inc. disagrees with the County of Fresno's request to split these cost increases equally between Zim Industries, Inc. and the County of Fresno. All of these proposed pump cost increases are due to the fact that pumps are being set deeper, and the pump components are being increased in size, weight and footages to meet the change in the pumping conditions of these four wells. These proposed cost increases are summarized below because of these following pump component changes and quantity increases: 1) the pump settings went from 756 feet to 1197 feet on the two pumps located at CSA 30; and 2) the pump settings went from 630 feet to 798 feet on the two pumps located at CSA 32; 3) the submersible pump bowl changed from 15 stages to 25 stages on the two pumps located at CSA 30; 4) the submersible pump bowl changed from 11 stages to 23 stages on the two pumps located at CSA 32; 5) the submersible motor changed from 20 HP to 30 HP on the two pumps located at CSA 30; 6) the submersible motor changed from 40 HP to 50 HP on the two pumps located at CSA 32; 7) the column pipe changed from 756 feet of 3-inch coated schedule 40 mild steel pipe with standard couplings to 1197 feet of 3-inch schedule 80 mild steel pipe with heavy couplings on the two pumps located at CSA 30; 8) the column pipe changed from 630 feet of 4-inch coated schedule 40 mild steel pipe standard couplings to 798 feet of 4-inch schedule 80 mild steel pipe with heavy couplings on the two pumps located at CSA 32; 9) the number of 3-inch diameter check valves changed

from 4 each to 6 each on the two pumps located at CSA 30; 10) the number of 4-inch diameter check valves changed from 3 each to 4 each on the two pumps located at CSA 32; 11) the submersible cable changed from 1000 feet of 6/3 Flat Jacket Cable to 1500 feet of 2/3 Flat Jacket Cable on the two pumps located at CSA 30; 12) the submersible cable changed from 1000 feet of 4/3 Flat Jacket Cable to 1000 feet of 2/3 Flat Jacket Cable on the two pumps located at CSA 32; 13) the footage of #14 wire changed from 2000 feet to 3000 feet on the two pumps located at CSA 30; 14) the pump airline changed from 756 feet of 1 1/4" schedule 80 PVC airline to 1200 feet of 1/2" stainless steel airline on the two pumps located at CSA 30; and 15) the pump airline changed from 630 feet of 1 1/4" schedule 80 PVC airline to 800 feet of 1/2" stainless steel airline on the two pumps located at CSA 32.

We respectfully request that the County of Fresno approve our request for this contract price increase to compensate Zim Industries, Inc. for the pump changes, motor changes and pump setting changes required to meet the change in pumping conditions of the two wells at CSA 30 and the two wells at CSA 32.

We have contacted our pump supplier for lead times on the remaining 3-inch and 4-inch mild steel schedule 80 drop pipe with heavy couplings for these four pumps (two pumps at CSA 32 and two pumps at CSA 30) and the lead times for manufacturing and delivery is 10 to 12 weeks. We have ordered all of the other pump components included in our proposal except for the 3-inch and 4-inch schedule 80 mild steel drop pipe with heavy couplings. Once we have the County of Fresno's approval for utilizing this schedule 80 mild steel material with heavy couplings for both the 3-inch and 4-inch pump settings, we will proceed with ordering it from our supplier and finalize our work schedule. We look forward to finalizing the pump designs of these four pumps, ordering the 3-inch and 4-inch schedule 80 mild steel column pipe with heavy couplings and completing this project as soon as possible.

Sincerely,



Curt B. Zimmerer
President

Exhibit C



ZIM INDUSTRIES, INC.

4532 E. Jefferson Ave. • Fresno, CA 93725
Ph. (559) 834-1551 • FAX (559) 834-5156
www.zimindustries.com

July 23, 2024

County of Fresno
Department of Public Works and Planning / Construction
2220 Tulare Street, 7th Floor
Fresno, CA 93723

RE: Fresno County Westside Groundwater Project (1807C) Electrical Material Cost Adjustments

Dear AJ / Mandeep,

Zim Industries, Inc. proposes a change order to address the unforeseen escalation in electrical material costs incurred between 2020 and 2022. The Covid-19 pandemic and subsequent supply chain disruptions resulted in significant delays and increases in material costs, which have had a profound impact on our operations. The delays in finalizing the pump equipment designs, combined with these industry-wide challenges, resulted in significantly higher costs for electrical conduit and wire by the time final designs were confirmed.

Extended lead times and fluctuating prices due to the pandemic disrupted our procurement and planning. Suppliers could not offer reliable delivery schedules or pricing, and challenges in retaining and training our workforce further complicated our operations. These disruptions severely affected our ability to manage costs and schedules, contributing to increased electrical material costs.

After the pump tests, it was evident that new pump equipment designs were required. This resulted in new pump designs with larger horsepower motors and, in turn, electrical design modifications, consisting of larger horsepower soft starters and larger wire sizes. Delays in finalizing these modifications, combined with ongoing industry-wide issues, resulted in a significant increase in electrical material costs.

Attached, please find the documentation from our electrical subcontractor and their supplier outlining the additional costs for conduit and wire incurred during this period. Components with minimal cost increases have been excluded. Our proposed adjustment, with a 15% markup and bond cost, amounts to \$55,929.37.

If you have any questions or need further information, please do not hesitate to contact Bob Zimmerer or me at (559) 834-1551. We appreciate your consideration and look forward to your response.

Sincerely,

Wes Zimmerer
Zim Industries, Inc.

EL PORVENIR CSA - 30

PVC CONDUIT										CONDUCTORS								GROUND CONDUCTORS								
CONDUIT CALL OUT	CONDUIT SIZE	CONDUIT TYPE	CONDUIT QUANTITY	QUANTITY IN FEET PER RUN	ORIGINAL CONDUIT COST PER FOOT	ORIGINAL EXTENDED COST	PRESENT COST PER FOOT	PRESENT EXTENDED COST	WIRE SIZE	WIRE TYPE	NUMBER OF WIRES OR ROPE	TOTAL FEET OF CONDUCTORS	ORIGINAL WIRE COST PER FOOT	ORIGINAL EXTENDED COST	PRESENT COST PER FOOT	PRESENT EXTENDED COST	GND SIZE	QUANTITY IN FEET PER RUN	ORIGINAL WIRE COST PER FOOT	ORIGINAL EXTENDED COST	PRESENT COST PER FOOT	PRESENT EXTENDED COST				
H 3000 A	1-1/2"	PVC	1	110	\$0.81	\$89.10	\$3.25	\$357.50	2	THHN	3	360	\$1.37	\$493.20	\$2.90	\$1,044.00	8	120	\$0.36	\$43.20	\$0.79	\$94.80				
H 3000 B	1-1/2"	PVC	1	115	\$0.81	\$93.15	\$3.25	\$373.75	2	THHN	3	375	\$1.37	\$513.75	\$2.90	\$1,087.50	8	125	\$0.36	\$45.00	\$0.79	\$98.75				
H 3000 C	3/4"	PVC	1	25	\$0.31	\$7.75	\$1.33	\$33.25	8	THHN	3	90	\$0.26	\$23.40	\$0.79	\$71.10	12	35	\$0.15	\$5.25	\$0.30	\$10.50				
H 3000 D	3/4"	PVC	1	5	\$0.31	\$1.55	\$1.33	\$6.65	12	THHN	2	20	\$0.15	\$3.00	\$0.30	\$3.00	12	10	\$0.15	\$1.50	\$0.30	\$3.00				
H 3001 A	1-1/2"	PVC	1	110	\$0.81	\$89.10	\$3.25	\$357.50	2	THHN	3	360	\$1.37	\$493.20	\$2.90	\$1,044.00	8	120	\$0.36	\$43.20	\$0.79	\$94.80				
H 3001 B	1-1/2"	PVC	1	115	\$0.81	\$93.15	\$3.25	\$373.75	2	THHN	3	375	\$1.37	\$513.75	\$2.90	\$1,087.50	10	120	\$0.22	\$22.40	\$0.43	\$51.50				
H 3001 C	3/4"	PVC	1	35	\$0.31	\$7.75	\$1.33	\$33.25	8	THHN	3	90	\$0.36	\$32.40	\$0.79	\$71.10	10	35	\$0.22	\$7.70	\$0.43	\$15.05				
L 3000 A	3/4"	PVC	1	20	\$0.31	\$6.20	\$1.33	\$26.60	12	THHN	2	60	\$0.15	\$9.00	\$0.30	\$18.00	12	30	\$0.15	\$4.50	\$0.30	\$9.00				
L 3000 B	3/4"	PVC	1	5	\$0.31	\$1.55	\$1.33	\$6.65	12	THHN	2	15	\$0.15	\$2.25	\$0.30	\$4.50	12	10	\$0.15	\$1.50	\$0.30	\$3.00				
L 3000 C	3/4"	PVC	1	40	\$0.31	\$12.40	\$1.33	\$53.20	12	THHN	2	90	\$0.15	\$13.50	\$0.30	\$27.00	12	80	\$0.15	\$12.00	\$0.30	\$24.00				
L 3001 A	3/4"	PVC	1	95	\$0.31	\$29.45	\$1.33	\$126.35	12	THHN	2	215	\$0.15	\$32.25	\$0.30	\$64.50	12	105	\$0.15	\$15.75	\$0.30	\$31.50				
L 3001 B	3/4"	PVC	1	120	\$0.31	\$37.20	\$1.33	\$159.60	12	THHN	4	300	\$0.15	\$45.00	\$0.30	\$90.00	12	130	\$0.15	\$19.50	\$0.30	\$39.00				
L 3001 C	3/4"	PVC	1	150	\$0.31	\$46.50	\$1.33	\$199.50	12	THHN	4	630	\$0.15	\$94.50	\$0.30	\$189.00	12	160	\$0.15	\$24.00	\$0.30	\$48.00				
L 3001 D	3/4"	PVC	1	25	\$0.31	\$7.75	\$1.33	\$33.25	12	THHN	2	60	\$0.15	\$9.00	\$0.30	\$18.00	12	35	\$0.15	\$5.25	\$0.30	\$10.50				
C 3000 A	2"	PVC	1	115	\$1.00	\$115.00	\$4.00	\$460.00	14	THHN	2	240	\$0.11	\$26.40	\$0.24	\$33.60	14	125	\$0.12	\$15.00	\$0.24	\$30.00				
C 3000 B	3/4"	PVC	1	25	\$0.31	\$7.75	\$1.33	\$33.25	14	THHN	2	60	\$0.11	\$6.60	\$0.24	\$14.40	14	35	\$0.12	\$4.20	\$0.24	\$8.40				
C 3000 C	1"	PVC	1	105	\$0.44	\$46.20	\$2.13	\$223.65	ROPE			105														
C 3001 A	2"	PVC	1	115	\$1.00	\$115.00	\$4.00	\$460.00	14	THHN	2	240	\$0.11	\$26.40	\$0.24	\$33.60	14	125	\$0.12	\$15.00	\$0.24	\$30.00				
C 3001 B	3/4"	PVC	1	25	\$0.31	\$7.75	\$1.33	\$33.25	14	THHN	2	60	\$0.11	\$6.60	\$0.24	\$14.40	14	35	\$0.12	\$4.20	\$0.24	\$8.40				
C 3001 C	1"	PVC	1	115	\$0.44	\$50.60	\$2.13	\$244.95	ROPE			115														
C 3001 D	1"	PVC	1	50	\$0.44	\$22.00	\$2.13	\$106.50	14	THHN	4	220	\$0.11	\$24.20	\$0.24	\$52.80	14	60	\$0.12	\$7.20	\$0.24	\$14.40				
C 3001 E	1"	PVC	1	5	\$0.44	\$2.20	\$2.13	\$10.65	14	THHN	8	60	\$0.11	\$6.60	\$0.24	\$14.40	14	10	\$0.12	\$1.20	\$0.24	\$2.40				
KC 3000 A	1"	PVC	1	100	\$0.44	\$44.00	\$2.13	\$213.00	ROPE			100														
KC 3000 B	2"	PVC	1	115	\$1.00	\$115.00	\$4.00	\$460.00	ROPE			115														
KC 3001 B	2"	PVC	1	115	\$1.00	\$115.00	\$4.00	\$460.00	ROPE			115														
ORIGINALLY QUOTED TOTAL OF CONDUIT:				\$1,163.10	ORIGINALLY QUOTED	\$1,163.10	PRESENT COST	\$1,346.05	ORIGINALLY QUOTED				\$2,409.90	PRESENT COST	\$5,085.00	ORIGINALLY QUOTED				\$297.05	PRESENT COST	\$119.10				
ORIGINALLY QUOTED TOTAL OF WIRE:				\$297.05					ORIGINALLY QUOTED				\$2,409.90	PRESENT COST	\$5,085.00	ORIGINALLY QUOTED				\$297.05	PRESENT COST	\$119.10				
ORIGINALLY QUOTED TOTAL OF GND. WIRE:				\$297.05					ORIGINALLY QUOTED				\$2,409.90	PRESENT COST	\$5,085.00	ORIGINALLY QUOTED				\$297.05	PRESENT COST	\$119.10				
TOTAL OF ORIGINALLY QUOTED MATERIAL:				\$3,870.05					TOTAL OF ORIGINALLY QUOTED MATERIAL:				\$3,870.05					TOTAL OF ORIGINALLY QUOTED MATERIAL:				\$3,870.05				
PRESENT TOTAL COST OF CONDUIT:				\$4,846.05					PRESENT TOTAL COST OF CONDUIT:				\$4,846.05					PRESENT TOTAL COST OF CONDUIT:				\$4,846.05				
PRESENT TOTAL COST OF WIRE:				\$5,085.00					PRESENT TOTAL COST OF WIRE:				\$5,085.00					PRESENT TOTAL COST OF WIRE:				\$5,085.00				
PRESENT TOTAL COST OF GND. WIRE:				\$119.10					PRESENT TOTAL COST OF GND. WIRE:				\$119.10					PRESENT TOTAL COST OF GND. WIRE:				\$119.10				
PRESENT TOTAL COST OF MATERIAL:				\$10,510.15					PRESENT TOTAL COST OF MATERIAL:				\$10,510.15					PRESENT TOTAL COST OF MATERIAL:				\$10,510.15				

TOTAL COST DIFFERENCE FOR CANTUA CREEK PROJECT: \$ 6,679.10

CANTUA CREEK CSA - 32

PVC CONDUIT										CONDUCTORS								GROUND CONDUCTORS					
CONDUIT CALL OUT	CONDUIT SIZE	CONDUIT TYPE	CONDUIT QUANTITY	QUANTITY IN FEET PER RUN	ORIGINAL COST PER FOOT	ORIGINAL EXTENDED COST	PRESENT COST PER FOOT	PRESENT EXTENDED COST	WIRE SIZE	WIRE TYPE	NUMBER OF WIRES OR ROPE	TOTAL FEET OF CONDUCTORS	ORIGINAL COST	ORIGINAL EXTENDED COST	PRESENT COST PER FOOT	PRESENT EXTENDED COST	GND SIZE	QUANTITY IN FEET PER RUN	ORIGINAL COST PER FOOT	ORIGINAL EXTENDED COST	PRESENT COST PER FOOT	PRESENT EXTENDED COST	
H 3200 A	2"	PVC	1	80	\$1.00	\$80.00	\$4.00	\$400.00	1/0	THHN	3	270	\$1.79	\$483.30	\$3.98	\$1,074.60	6	100	\$0.61	\$61.00	\$1.20	\$12.00	\$73.20
H 3200 B	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	1/0	THHN	3	1350	\$1.79	\$2,416.50	\$3.98	\$5,373.00	6	450	\$0.61	\$274.50	\$1.20	\$549.00	\$329.40
H 3200 C	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	1/0	THHN	3	1350	\$1.79	\$2,416.50	\$3.98	\$5,373.00	6	450	\$0.61	\$274.50	\$1.20	\$549.00	\$329.40
H 3200 D	2"	PVC	1	500	\$1.00	\$500.00	\$4.00	\$2,000.00	1/0	THHN	3	1530	\$1.79	\$2,738.70	\$3.98	\$6,089.40	6	510	\$0.61	\$311.10	\$1.20	\$613.20	\$373.32
H 3200 E	2"	PVC	1	110	\$1.00	\$110.00	\$4.00	\$440.00	1/0	THHN	3	360	\$1.79	\$644.40	\$3.98	\$1,432.80	6	120	\$0.61	\$73.20	\$1.20	\$146.40	\$87.84
H 3200 F	1-1/4"	PVC	1	110	\$0.74	\$81.40	\$2.80	\$308.00	2	THHN	3	360	\$1.38	\$496.80	\$2.90	\$1,044.00	6	120	\$0.37	\$44.40	\$0.79	\$94.80	\$58.08
H 3201 A	2"	PVC	1	80	\$1.00	\$80.00	\$4.00	\$320.00	1/0	THHN	3	270	\$1.79	\$483.30	\$3.98	\$1,074.60	6	90	\$0.61	\$54.90	\$1.20	\$108.00	\$65.88
H 3201 B	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	1/0	THHN	3	1350	\$1.79	\$2,416.50	\$3.98	\$5,373.00	6	450	\$0.61	\$274.50	\$1.20	\$549.00	\$329.40
H 3201 C	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	1/0	THHN	3	1350	\$1.79	\$2,416.50	\$3.98	\$5,373.00	6	450	\$0.61	\$274.50	\$1.20	\$549.00	\$329.40
H 3201 D	2"	PVC	1	120	\$1.00	\$120.00	\$4.00	\$480.00	1/0	THHN	3	390	\$1.79	\$698.10	\$3.98	\$1,552.20	6	130	\$0.61	\$79.50	\$1.20	\$156.00	\$93.60
H 3201 E	1-1/4"	PVC	1	40	\$0.74	\$29.60	\$2.80	\$112.00	2	THHN	3	150	\$1.38	\$207.00	\$2.90	\$435.00	6	50	\$0.37	\$18.50	\$0.79	\$39.50	\$24.62
H 3201 F	3/4"	PVC	1	25	\$0.31	\$7.75	\$1.33	\$33.25	12	THHN	2	100	\$0.15	\$15.00	\$0.30	\$30.00	12	35	\$0.15	\$5.25	\$0.29	\$10.15	\$6.47
L 3201 A	3/4"	PVC	1	40	\$0.31	\$12.40	\$1.33	\$53.20	12	THHN	2	100	\$0.15	\$15.00	\$0.30	\$30.00	12	50	\$0.15	\$7.50	\$0.29	\$14.50	\$9.25
L 3201 B	3/4"	PVC	1	5	\$0.31	\$1.55	\$1.33	\$6.65	12	THHN	2	20	\$0.15	\$3.00	\$0.30	\$6.00	12	10	\$0.15	\$1.50	\$0.29	\$2.90	\$1.81
L 3201 C	3/4"	PVC	1	40	\$0.31	\$12.40	\$1.33	\$53.20	12	THHN	2	100	\$0.15	\$15.00	\$0.30	\$30.00	12	50	\$0.15	\$7.50	\$0.29	\$14.50	\$9.25
L 3200 A	1"	PVC	1	30	\$0.44	\$13.20	\$2.13	\$63.90	6	THHN	6	320	\$0.61	\$195.20	\$1.23	\$384.00	6	40	\$0.61	\$24.40	\$1.23	\$49.20	\$30.24
L 3200 B	1"	PVC	1	110	\$0.44	\$48.40	\$2.13	\$234.60	6	THHN	6	860	\$0.61	\$526.60	\$1.23	\$1,051.80	6	120	\$0.61	\$73.20	\$1.23	\$147.60	\$91.44
L 3200 C	3/4"	PVC	1	150	\$0.31	\$46.50	\$1.33	\$199.50	12	THHN	6	960	\$0.15	\$144.00	\$0.30	\$360.00	12	160	\$0.15	\$24.00	\$0.29	\$46.40	\$29.04
L 3200 D	3/4"	PVC	1	25	\$0.31	\$7.75	\$1.33	\$33.25	12	THHN	4	140	\$0.15	\$21.00	\$0.30	\$42.00	12	35	\$0.15	\$5.25	\$0.29	\$10.15	\$6.47
L 3200 E	3/4"	PVC	1	35	\$0.31	\$10.85	\$1.33	\$51.45	12	THHN	2	90	\$0.15	\$13.50	\$0.30	\$27.00	12	45	\$0.15	\$6.75	\$0.29	\$14.25	\$9.09
L 3202 A	1"	PVC	1	120	\$0.44	\$52.80	\$2.13	\$255.60	10	THHN	2	260	\$0.22	\$57.20	\$0.43	\$111.80	10	130	\$0.22	\$28.60	\$0.43	\$55.90	\$34.77
L 3202 B	1"	PVC	1	440	\$0.44	\$193.60	\$2.13	\$937.32	10	THHN	2	900	\$0.22	\$198.00	\$0.43	\$387.00	10	450	\$0.22	\$99.00	\$0.43	\$193.50	\$121.50
L 3202 C	1"	PVC	1	440	\$0.44	\$193.60	\$2.13	\$937.32	10	THHN	2	900	\$0.22	\$198.00	\$0.43	\$387.00	10	450	\$0.22	\$99.00	\$0.43	\$193.50	\$121.50
L 3202 D	1"	PVC	1	80	\$0.44	\$35.20	\$2.13	\$85.20	10	THHN	2	180	\$0.22	\$39.60	\$0.43	\$81.00	10	90	\$0.22	\$19.80	\$0.43	\$38.70	\$24.39
C 3200 A	2	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	ROPE NONE	1	440												
C 3200 B	2	PVC	1	500	\$1.00	\$500.00	\$4.00	\$2,000.00	ROPE NONE	1	500												
C 3200 C	1-1/2	PVC	1	110	\$0.81	\$89.10	\$3.25	\$357.50	14	THHN	2	240	\$0.11	\$26.40	\$0.24	\$57.60	14	120	\$0.11	\$13.20	\$0.24	\$28.80	\$18.00
C 3200 D	3/4"	PVC	1	110	\$0.31	\$34.10	\$1.33	\$46.63	14	THHN	2	240	\$0.11	\$26.40	\$0.24	\$57.60	14	120	\$0.11	\$13.20	\$0.24	\$28.80	\$18.00
C 3200 E	1"	PVC	1	110	\$0.44	\$48.40	\$2.13	\$234.60	ROPE NONE	1	110												
C 3200 F	1"	PVC	1	130	\$0.44	\$57.20	\$2.13	\$277.10	ROPE NONE	1	130												
C 3201 A	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	ROPE NONE	1	440												
C 3201 B	1-1/2	PVC	1	120	\$0.81	\$97.20	\$3.25	\$390.00	14	THHN	2	240	\$0.11	\$26.40	\$0.24	\$57.60	14	120	\$0.11	\$13.20	\$0.24	\$28.80	\$18.00
C 3201 C	3/4"	PVC	1	30	\$0.31	\$9.30	\$1.33	\$39.90	14	THHN	2	80	\$0.11	\$8.80	\$0.24	\$19.20	14	40	\$0.11	\$4.40	\$0.24	\$9.60	\$6.00
C 3201 D	1"	PVC	1	140	\$0.44	\$61.60	\$2.13	\$258.20	ROPE NONE	1	140												
C 3202 A	1"	PVC	1	10	\$0.44	\$4.40	\$2.13	\$8.52	14	THHN	4	80	\$0.11	\$8.80	\$0.24	\$19.20	14	20	\$0.11	\$2.20	\$0.24	\$4.80	\$3.00
C 3202 B	1"	PVC	1	30	\$0.44	\$13.20	\$2.13	\$25.77	14	THHN	4	200	\$0.11	\$22.00	\$0.24	\$48.00	14	40	\$0.11	\$4.40	\$0.24	\$9.60	\$6.00
C 3202 C	1"	PVC	1	30	\$0.44	\$13.20	\$2.13	\$25.77	14	THHN	6	200	\$0.11	\$22.00	\$0.24	\$48.00	14	40	\$0.11	\$4.40	\$0.24	\$9.60	\$6.00
C 3202 D	1"	PVC	1	440	\$0.44	\$193.60	\$2.13	\$937.32	14	THHN	6	1800	\$0.11	\$198.00	\$0.24	\$432.00	14	450	\$0.11	\$49.50	\$0.24	\$108.00	\$67.50
XH 3200 A	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	ROPE NONE	1	440												
XH 3200 B	2"	PVC	1	500	\$1.00	\$500.00	\$4.00	\$2,000.00	ROPE NONE	1	500												
KC 3200 A	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	ROPE NONE	1	440												
KC 3200 B	2"	PVC	1	500	\$1.00	\$500.00	\$4.00	\$2,000.00	ROPE NONE	1	500												
KC 3201 A	2"	PVC	1	440	\$1.00	\$440.00	\$4.00	\$1,760.00	ROPE NONE	1	440												

ORIGINALLY QUOTED TOTAL OF CONDUIT:	\$7,712.10	ORIGINALLY QUOTED	\$7,712.10	PRESENT COST	\$26,475.18	ORIGINALLY QUOTED	\$17,240.70	PRESENT COST	\$37,554.80	ORIGINALLY QUOTED	\$2,244.75	PRESENT COST	\$2,331.49
ORIGINALLY QUOTED TOTAL OF WIRE:	\$17,240.70												
ORIGINALLY QUOTED TOTAL OF GND. WIRE:	\$2,244.75												
TOTAL OF ORIGINALLY QUOTED MATERIAL:	\$27,197.55												
PRESENT TOTAL COST OF CONDUIT:	\$28,475.18												
PRESENT TOTAL COST OF WIRE:	\$37,554.80												
PRESENT TOTAL COST OF GND. WIRE:	\$2,331.49												
PRESENT TOTAL COST OF MATERIAL:	\$68,361.47												

TOTAL COST DIFFERENCE FOR CANTUA CREEK PROJECT: \$ 41,663.92



A Sonepar Company

INDEPENDENT ELECTRIC SUPPLY, INC
 698 N LAVERNE AVE
 FRESNO, CA 93727-6819
 559-486-7070
 Fax 559-486-7081

Revised Conduit Prices (2022)
Quotation

QUOTE DATE	QUOTE NUMBER
03/31/2022	S105539329
INDEPENDENT ELECTRIC SUPPLY, INC 698 N LAVERNE AVE FRESNO, CA 93727-6819 559-486-7070 Fax 559-486-7081	
PAGE NO.	
1 of 2	

QUOTE TO:

SHIP TO:

INDUSTRIAL ELECTRIC - BARRY HALAJAI
 4974 N. FRESNO STREET #290
 FRESNO, CA 93726

RE-BID PUMP STATIONS 117 & 284
 C/O 09 INDUSTRIAL ELECTRIC
 6027 NORTH GLENN AVENUE
 FRESNO, CA 93704-1732

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	ORDERED BY	
169709		RE-BID PUMP STATIONS		
WRITER	SHIP VIA	TERMS	SHIP DATE	FREIGHT ALLOWED
Chris Salvo		ND 30 Days	03/31/2022	No
ORDER QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
100ft	PVC .50 1/2-PVC-SCHED-40 CONDUIT on 3/21 this was 75.00 per hundred		100.545/c \$1.01/LF	100.55
100ft	PVC .75 3/4-PVC-SCHED-40 CONDUIT on 3/21 90.00 per hundred		119.693/c \$1.19/LF	119.69
100ft	PVC 1.0 1-IN-PVC-SCHED-40 CONDUIT 3/2021 146.00/c		193.097/c \$1.93/LF	193.10
100ft	PVC 1.25 1-1/4-PVC-SCHED-40 CONDUIT 3/2021 161.20/c		252.949/c \$2.53/LF	252.95
100ft	PVC 1.5 1-1/2-PVC-SCHED-40 CONDUIT 3/2021 220.55/c		293.031/c \$2.93/LF	293.03
100ft	PVC 2.0 2-IN-PVC-SCHED-40 CONDUIT 3/2021 195.03/c		365.695/c \$3.65/LF	365.70
100ft	PVC 2.5 2-1/2-PVC-SCHED-40 CONDUIT 3/2021 378.00/c		573.825/c \$5.74/LF	573.83
100ft	PVC 3.0 3-IN-PVC-SCHED-40 CONDUIT 3/2021 475.75/c		700.076/c \$7.00/LF	700.08
** Continued on Next Page *			Subtotal	
			S&H Charges	
			Amount Due	



INDEPENDENT ELECTRIC SUPPLY, INC
 698 N LAVERNE AVE
 FRESNO, CA 93727-6819
 559-486-7070
 Fax 559-486-7081

A Sonepar Company

Revised Wire Prices (2022)
Quotation

QUOTE DATE	QUOTE NUMBER
INDEPENDENT ELECTRIC SUPPLY, INC 698 N LAVERNE AVE FRESNO, CA 93727-6819 559-486-7070 Fax 559-486-7081	
PAGE NO.	
1 of 2	

QUOTE TO:

SHIP TO:

INDUSTRIAL ELECTRIC - BARRY HALAJAI
 4974 N. FRESNO STREET #290
 FRESNO, CA 93726

09 INDUSTRIAL ELECTRIC - SHOP
 C/O 09 INDUSTRIAL ELECTRIC
 4974 N. FRESNO STREET #290
 FRESNO, CA 93726

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	ORDERED BY	
166510		INDUSTRIAL ELEC SHOP		
WRITER	SHIP VIA	TERMS	SHIP DATE	FREIGHT ALLOWED
Chris Salvo		ND 30 Days	04/08/2022	No
ORDER QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
500ft	WIC. THHN 12 STR BLK 500R COPPER BUILDING WIRE 120.00/m 6/2020		218.294/m \$0.22/LF	109.15
500ft	WIC. THHN 10 STR BLK 500R COPPER BUILDING WIRE 6/2020 155.00/m		333.840/m \$0.33/LF	166.92
100ft	WIC. THHN 8 STR BLK MR COPPER BUILDING WIRE 6/2020 280.00/m		606.026/m \$0.61/LF	60.60
100ft	WIC. THHN 6 STR BLK MR COPPER BUILDING WIRE 6/2020 475.00/m		932.407/m \$0.93/LF	93.24
100ft	WIC. THHN 4 STR BLK MR COPPER BUILDING WIRE 6/2020 695.00/m		1426.869/m \$1.43/LF	142.69
100ft	WIC. THHN 2 STR BLK MR COPPER BUILDING WIRE 6/2020 955.75/m		2252.676/m \$2.25/LF	225.27
100ft	WIC. THHN 1 STR BLK MR COPPER BUILDING WIRE 6/2020 1213.54/m		2518.998/m \$2.52/LF	251.90
100ft	WIC. THHN 1/0 STR BLK MR COPPER BUILDING WIRE 6/2020 1457.14/m		3084.073/m \$3.08/LF	308.41
** Continued on Next Page *			Subtotal	
			S&H Charges	
			Amount Due	



8/17/2023

Re: 2020 Commodities Pricing

Dear, Industrial Electric


Per your request we have compiled 2020 commodities prices which are in the table below. Since 2020 the average material cost has increased significantly. Independent Electric Supply has experienced unprecedented pricing increases and lead time due to the impacts of Covid-19 and the resulting global supply chain crises our vendors are experiencing, which has affected many projects. We estimated on average the cost of material has increased from 25-30% since the beginning of 2022 and will continue to rise through 2023.

	n/a	\$/100 LF		\$/1000 LF		\$/LF		\$/LF
Size	EMT	PVC	Size	Wire	Size	PVC	Size	Wire
1/2	42	30.5	12	120.806	1/2	0.31	12	0.12
3/4	78	40.421	10	185	3/4	0.40	10	0.19
1	114.928	33.098	8	247.483	1	0.33	8	0.25
1-1/4	227.53	43.831	6	381.22	1-1/4	0.44	6	0.38
1-1/2	235.104	55.833	4	577.716	1-1/2	0.56	4	0.58
2	299.5	79.25	2	1425.579	2	0.79	2	1.43
2.5	485.33	105	1/0	1632.041	2.5	1.05	1/0	1.63
3	587.766	120.46	2/0	2057.241	3	1.20	2/0	2.06
4	894.85	163.83	3/0	2972.862	4	1.64	3/0	2.97
			4/0	3350.86			4/0	3.35
			250mcm	3714.201			250mcm	3.74
			400mcm	5645.504			400mcm	5.65
			500mcm	8486.19			500mcm	8.49

Sincerely

Gayne Alexander
Branch Manager

Exhibit D



ZIM INDUSTRIES, INC.

4532 E. Jefferson Ave. • Fresno, CA 93725
Ph. (559) 834-1551 • FAX (559) 834-5156
www.zimindustries.com

July 23, 2024

County of Fresno
Department of Public Works and Planning / Construction
2220 Tulare Street, 7th Floor
Fresno, CA 93723

RE: Fresno County Westside Groundwater Project (1807C) Electrical Design Modifications

Dear AJ / Mandeep,

Zim Industries, Inc. proposes a change order for electrical design modifications, consisting of larger horsepower soft starters and larger wire sizes. These modifications were required to suite the new pump equipment designs and are reflected in the following updates:

- 4/26/2022: CSA 32 pump specifications revised, upgrading motors from 40 HP to 50 HP.
- 9/1/2022: CSA 30 pump specifications revised, upgrading motors from 20 HP to 30 HP.
- 6/29/2023: CSA 30 wire sizes increased from #4 to #1, per response to the pump submittals.
- 1/28/2024: CSA 30 wire size increases confirmed, per response to RFI #4.
- 2/28/2024: CSA 32 wire sizes increased from #1/0 to #2/0 and CSA 30 wire sizes confirmed, per RFI #5 response.
- 3/25/2024: No further wire size changes, per response to RFI #6.

Attached is documentation from our electrical subcontractor and their supplier outlining the cost implications, as well as the updates provided above and the revised plan and specification sheets reflecting these modifications. Including bond cost and a 15% markup, our proposal for these modifications amounts to \$10,480.70.

For questions or further clarification, please contact Bob Zimmerer or me at (559) 834-1551.

Sincerely,

Wes Zimmerer
Zim Industries, Inc.

Industrial Electric Company
 4974 North Fresno Street # 290
 Fresno, California 93726
 Ph 559 347-0644 Fax 559 347-0646

CONTRACTOR'S LICENSE No.: 417084

February 9, 2024

PROPOSAL
 COUNTY SERVICES AREA 30 AND 32
 COUNTY OF FRESNO
 UP SIZING OF CSA 30 (30 HORSEPOWER)
 WELL PUMP MOTORS

Zim Industries, Inc.
 4532 E Jefferson Av
 Fresno, Ca. 93725
 Phone (559) 834-1551
 Fax (559) 834-5156
 Cell: (559) 351-3427
 email: bob@zimindustries.com

THANK YOU FOR THE OPPORTUNITY TO QUOTE THIS PROJECT
 WE WILL SUPPLY AND INSTALL THE FOLLOWING:

EL PORVENIR CSA 30

This proposal is related to the submittal review dated October 31, 2022, directing us to up size the the conductors and the Soft Starters from 20 Horsepower as per original plans to 30 Horsepower for each of the two well pump motors located on the site.

2 30 HORSEPOWER SOFT STARTERS DIFFERENCE IN COST:	\$755.00 ea.	\$1,510.00
---	--------------	------------

CSA 30 (WEST WELL)

720 (3 x 240) APPROX. LINEAL FEET ORIGINAL # 4 CONDUCTOR SIZE X 3	-\$2.25 per ft.	-\$1,620.00
<i>This price is being based on revised cost schedule</i>		
720 (3 x 240) APPROX. LINEAL FEET ORIGINAL # 1 CONDUCTOR SIZE X 3	\$3.61 per ft.	\$2,599.20
240 APPROX. LINEAL FEET ORIGINAL # 8 CONDUCTOR SIZE X 1	-\$0.79 per ft.	-\$189.60
<i>This price is being based on revised cost schedule</i>		
240 APPROX. LINEAL FEET ORIGINAL # 6 CONDUCTOR SIZE X 1	\$1.01 per ft.	\$242.40

CSA 30 (EAST WELL)

840 (3 x 280) APPROX. LINEAL FEET ORIGINAL # 4 CONDUCTOR SIZE X 3	-\$2.25 per ft.	-\$1,890.00
<i>This price is being based on revised cost schedule</i>		
840 (3 x 280) APPROX. LINEAL FEET ORIGINAL # 1 CONDUCTOR SIZE X 3	\$3.61 per ft.	\$3,032.40
280 APPROX. LINEAL FEET ORIGINAL # 8 CONDUCTOR SIZE X 1	-\$0.79 per ft.	-\$221.20
<i>This price is being based on revised cost schedule</i>		
280 APPROX. LINEAL FEET ORIGINAL # 6 CONDUCTOR SIZE X 1	\$1.01 per ft.	\$282.80

ADDITIONAL COST: \$3,746.00

MARK UP: 15% \$561.90

TOTAL ADDITIONAL COST: \$4,307.90

Industrial Electric Company
4974 North Fresno Street # 290
Fresno, California 93726
Ph 559 347-0644 Fax 559 347-0646

CONTRACTOR'S LICENSE No.: 417084

April 5, 2024

PROPOSAL

COUNTY SERVICES AREA 30 AND 32
COUNTY OF FRESNO
UP SIZING OF CSA 32 (50 HORSEPOWER)
WELL PUMP MOTORS

Zim Industries, Inc.
4532 E Jefferson Av
Fresno, Ca. 93725
Phone (559) 834-1551
Fax (559) 834-5156
Cell: (559) 351-3427
email: bob@zimindustries.com

THANK YOU FOR THE OPPORTUNITY TO QUOTE THIS PROJECT
WE WILL SUPPLY AND INSTALL THE FOLLOWING:

CANTUA CREEK CSA 32

*This proposal is related to the submittal review dated October 31, 2022, directing us to up size the
the conductors and the Soft Starters from 40 Horsepower as per original plans to 50 Horsepower for
each of the two well pump motors located on the site.*

2 50 HORSEPOWER SOFT STARTERS DIFFERENCE IN COST:	\$1,245.00 ea.	\$2,490.00
<i>(Difference in cost from original 40 Horse Power to 50 Horse Power)</i>		

CSA 32 (WEST WELL)

NO CHANGE FROM ORIGINAL DRAWINGS SHOWN ON REVISED DRAWINGS

CSA 32 (EAST WELL)

4380 (3 x 1,460) APPROX. LINEAL FEET ORIGINAL # 4 CONDUCTOR SIZE X 3	-\$3.98 per ft.	-\$17,432.40
<i>This price is being based on revised cost schedule</i>		
4380 (3 x 280) APPROX. LINEAL FEET ORIGINAL # 1 CONDUCTOR SIZE X 3	\$4.35 per ft.	\$19,053.00
	ADDITIONAL COST:	\$4,110.60
	MARK UP: 15%	\$616.59
	TOTAL ADDITIONAL COST:	\$4,727.19

- E. All materials and coatings in contact with potable water shall be ANSI/NSF-61 certified and comply with California AB 1953.

PART 2 PRODUCTS

2.1 PUMP BASE

- A. Work shall be in conformance with Section 03 30 01 - Cast-in-Place Concrete, and with the details shown on the Plans.
- B. Vent piping and fittings shall be constructed as shown on the Plans and in conformance with Section 40 05 00 – Pipe and Fittings.

2.2 WELL PUMP AND COLUMN PIPE

- A. Pump shall be of the submersible type including motor and power cable, discharge column, and well cap.
- B. Pump manufacturer shall supply five (5) complete set of shop drawings, pump curves, installation and operating instructions, and parts list with the pump assembly and with compliance with Section 1.3, Submittals. These documents shall become the property of the Owner and shall be delivered to the Owner by Supplier upon completion of pump installation.
- C. Pump shall conform with all local and state sanitary and safety regulations. Pump and motor shall be capable of continuous operation. Pump and motor shall meet the following conditions:

Pump Type	El Porvenir (CSA 30)	Cantua Creek (CSA 32)
	Well 1	Wells 1&2
	Grundfos, Goulds or Engineer approved equal	Franklin Electric, Grundfos, Goulds or Engineer approved equal
Maximum Speed (rpm) ^{1,2}	3600	1,750
Design Flow (gpm) ^{1,2}	61	170
Design Head (ft) ^{1,2}	723	795
Minimum Bowl Efficiency at Design Capacity ^{1,2}	84%	77%

Maximum Motor HP ^{1,2}	-	50
---------------------------------	---	----

Notes:

1. Results of pilot hole testing will dictate final well pump design criteria for Well 2 in each community. For bidding purposes, use these values for pumps to be used in Well 2 for each community.
2. Final pump selection to be determined after receipt of Well 2 pump test results

CSA 30 (El Porvenir) Secondary Design Conditions		
Flow (gpm) ¹	Total Head (ft) ¹	Minimum Efficiency (%) ¹
-	-	-
-	-	-
-	-	-
-	-	-

Notes:

1. Final pump selection to be determined after receipt of Well 2 pump test results

CSA 32 Cantua Creek Secondary Design Conditions		
Flow (gpm)	Total Head (ft)	Minimum Efficiency (%)
80	1,000	65
140	899	78
170	795	77
220	546	64

- D. The pump bowl assembly shall include bowls made of close-grained cast iron, free from blowholes, sand holes or other detrimental defects, with a tensile strength of 30,000 psi. Each intermediate bowl shall be constructed with a bearing. The bowl unit shall be capable of withstanding a hydrostatic pressure equal to twice the pressure at the rated capacity or 1.5 times the shutoff head, whichever is greater.
- E. Impellers should be the enclosed type, with sufficient skirt material thickness to enable repair and restoration of proper running clearances by installation of wear rings. The impeller shaft shall be made of 416 stainless steel. Each impeller shall be made of bronze, accurately machined and finished, and suitably balanced.

- E. All materials and coatings in contact with potable water shall be ANSI/NSF-61 certified and comply with California AB 1953.

PART 2 PRODUCTS

2.1 PUMP BASE

- A. Work shall be in conformance with Section 03 30 01 - Cast-in-Place Concrete, and with the details shown on the Plans.
- B. Vent piping and fittings shall be constructed as shown on the Plans and in conformance with Section 40 05 00 – Pipe and Fittings.

2.2 WELL PUMP AND COLUMN PIPE

- A. Pump shall be of the submersible type including motor and power cable, discharge column, and well cap.
- B. Pump manufacturer shall supply five (5) complete set of shop drawings, pump curves, installation and operating instructions, and parts list with the pump assembly and with compliance with Section 1.3, Submittals. These documents shall become the property of the Owner and shall be delivered to the Owner by Supplier upon completion of pump installation.
- C. Pump shall conform with all local and state sanitary and safety regulations. Pump and motor shall be capable of continuous operation. Pump and motor shall meet the following conditions:


	El Porvenir (CSA 30)	Cantua Creek (CSA 32)
Pump Type	Well 1&2	Wells 1&2
	Franklin Electric, Grundfos, Goulds or Engineer approved equal	Franklin Electric, Grundfos, Goulds or Engineer approved equal
Maximum Speed (rpm) ^{1,2}	3,600	1,750
Design Flow (gpm)	60	170
Design Head (ft)	1,154	795
Minimum Bowl Efficiency at Design Capacity ^{1,2}	63%	77%

Maximum Motor HP	30	50
------------------	-----------	----

CSA 30 (El Porvenir) Secondary Design Conditions		
Flow (gpm)	Total Head (ft)	Minimum Efficiency (%)
50	1,242	59
60	1,154	63
70	1,032	65
80	879	64

CSA 32 Cantua Creek Secondary Design Conditions		
Flow (gpm)	Total Head (ft)	Minimum Efficiency (%)
80	1,000	65
140	899	78
170	795	77
220	546	64

- D. The pump bowl assembly shall include bowls made of close-grained cast iron, free from blowholes, sand holes or other detrimental defects, with a tensile strength of 30,000 psi. Each intermediate bowl shall be constructed with a bearing. The bowl unit shall be capable of withstanding a hydrostatic pressure equal to twice the pressure at the rated capacity or 1.5 times the shutoff head, whichever is greater.



- PLAN NOTES:**
1. SEE NEW ELECTRICAL SERVICE PANEL, SYMBOL OF 20" DIA. 480V SERVICE IN PLAN. SEE ALSO SYMBOL FOR MAIN ELECTRICAL SERVICE PANEL IN PLAN. ALL ELECTRICAL EQUIPMENT SHALL BE INSTALLED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE (NEC) AND ALL APPLICABLE LOCAL AND STATE REGULATIONS. ALL ELECTRICAL EQUIPMENT SHALL BE INSTALLED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE (NEC) AND ALL APPLICABLE LOCAL AND STATE REGULATIONS.
 2. NEW 480V CONTROL CABINET SHALL BE INSTALLED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE (NEC) AND ALL APPLICABLE LOCAL AND STATE REGULATIONS. THE CONTROL CABINET SHALL BE INSTALLED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE (NEC) AND ALL APPLICABLE LOCAL AND STATE REGULATIONS.
 3. NEW 480V CONTROL CABINET SHALL BE INSTALLED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE (NEC) AND ALL APPLICABLE LOCAL AND STATE REGULATIONS. THE CONTROL CABINET SHALL BE INSTALLED IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE (NEC) AND ALL APPLICABLE LOCAL AND STATE REGULATIONS.


PEZZONI ENGINEERING, INC. 12345 MAIN STREET, SUITE 100, SAN JOSE, CA 95131
 TEL: (408) 555-1234 FAX: (408) 555-5678
 WWW.PEZZONIENGINEERING.COM

PEZZONI ENGINEERING, INC.
 12345 MAIN STREET, SUITE 100
 SAN JOSE, CA 95131
 TEL: (408) 555-1234 FAX: (408) 555-5678
 WWW.PEZZONIENGINEERING.COM



RECORD DRAWING		SCALE		PROJECT		DEPARTMENT OF PUBLIC WORKS AND PLANNING	
DATE	REVISION	SCALE	DESCRIPTION	PROJECT NAME	PROJECT NO.	PROJECT NO.	PROJECT NO.
8/10/2023	1	1/8" = 1'-0"		WESTSIDE GROUNDWATER PROJECT	12345	12345	12345
8/10/2023	2			EL PORVENIR & CANTUA CREEK, CA			
8/10/2023	3						




SHEET NO. E13 OF 14




3 FULL BOX - TYPICAL
SCALE: NTS




1 POST TOP ELECTROLIER POLE & BASE - TYPICAL
SCALE: NTS



2 NEW ELECTRICAL EQUIPMENT MOUNTING DETAIL
SCALE: NTS



5 CONCRETE ENCASED CONDUITS
SCALE: NTS




4 ELECTRICAL TRENCH SECTION - TYPICAL
SCALE: NTS


- NOTES:
1. MAKE SURE THE BASE OF A CONDUIT OR SHEATH IS BEARING SUFFICIENTLY ON THE FINISHED GRADE EVERY 3' ALONG LENGTH OF RUN.
 2. WHERE IT IS BE TRACED ABOVE GROUND, PROTECT IT IN SCHEDULE 40 STEEL PIPE 2\"/>

PEZZONI ENGINEERING, INC.
 1000 S. GARDEN AVENUE, SUITE 100
 GARDEN GROVE, CA 92640
 (714) 641-1111
 FAX (714) 641-1112
 WWW.PEZZONI.COM


RECORD DRAWING		SCALE	PROJECT		DEPARTMENT OF PUBLIC WORKS AND PLANNING	
DESIGNED - JHP	DATE	AS NOTED	WESTSIDE GROUNDWATER PROJECT		ELECTRICAL DETAILS	
DRAWN - TA	DATE		EL PORVENIR & CANTUA CREEK, CA		EL PORVENIR AND CANTUA CREEK	
CHECKED - JHP	DATE		READ BY	DATE	DATE	SHEET NO. 133
	11/19/2013					
	11/19/2013					
	11/19/2013					



NEW ELECTRICAL EQUIPMENT MOUNTING DETAIL
SCALE: N.T.S.



DUPELEXER PANEL PEDESTAL DETAIL
SCALE: N.T.S.



WELL PUMP CONTROL WIRING DIAGRAM
SCALE: NONE

PEZZONI ENGINEERING, INC.
ELECTRICAL ENGINEERS
1000 W. UNIVERSITY AVENUE
SUITE 100, SANTA ANA, CALIF. 92705
TEL: 714/952-1111
FAX: 714/952-1112
WWW.PEZZONI.COM


DESIGNED BY	DATE	RECORD DRAWING	SCALE
DESIGNED BY	6/14/2022	REVISIT ENGINEER	AS NOTED
DRAWN BY	6/14/2022		
CHECKED BY	6/14/2022		

DATE: _____
SUPERVISOR ENGINEER: _____
SCALE: AS NOTED

PROJECT: WESTSIDE GROUNDWATER PROJECT
EL PORVENIR & CANTUA CREEK, CA
NO. _____ DATE: _____

DEPARTMENT OF PUBLIC WORKS AND PLANNING
ELECTRICAL DETAILS
EL PORVENIR AND CANTUA CREEK
ELECTRICAL
DRAWING NO. _____ SHEET NO. 511 OF 511

Exhibit E



ZIM INDUSTRIES, INC.

4532 E. Jefferson Ave. • Fresno, CA 93725
Ph. (559) 834-1551 • FAX (559) 834-5156
www.zimindustries.com

July 23, 2024

County of Fresno
Department of Public Works and Planning / Construction
2220 Tulare Street, 7th Floor
Fresno, CA 93723

RE: Fresno County Westside Groundwater Project (1807C) Level Probes

Dear AJ / Mandeep,

Zim Industries, Inc. proposes equipping each pump with level probes to enhance protection against running dry during low water levels, which can cause major damage or failure. During pump installation, we proactively included these level probes, attaching them to the column pipe; however, installation of a relay is still required.

Implementing these level probes will provide the following benefits:

- Automatically shut off the pump if the water level drops to 50 feet above the pump bowls.
- Trigger a warning if the water level rises to 350 feet above the pump bowls, allowing for early intervention.

These probes offer a direct and reliable method for monitoring water levels and can be combined with other protective measures, such as float switches or pressure sensors, ensuring comprehensive system protection.

Attached is our subcontractor's proposal for these upgrades. Including bond cost and a 15% markup, our proposal amounts to \$8,120.00.

If you have any questions or need further clarification, please contact Bob Zimmerer or me at (559) 834-1551.

Sincerely,

A handwritten signature in blue ink that reads "Wes Zimmerer". The signature is fluid and cursive, with a long, sweeping underline.

Wes Zimmerer
Zim Industries, Inc.

Industrial Electric Company
4974 North Fresno Street # 290
Fresno, California 93726
Ph 559 347-0644 Fax 559 347-0646

CONTRACTOR'S LICENSE No.: 417084

1/20/2024


PROPOSAL
ADDITION OF WELL LOW
CUT - OUT LEVEL SENSORS

Zim Irrigation
4532 E Jefferson Av
Fresno, Ca. 93725
Phone (559) 834-1551
Fax (559) 834-5156
Cell: (559) 351-3427
email: bob@zimindustries.com

THIS PROPOSAL IS FOR THE ADDITION OF (4) LEVEL LOW LEVEL CUT - OUT PROBES AND RELAYS. THIS INCLUDES INSTALLATION AND WIRING.
THIS WILL PREVENT THE WELL PUMPS FROM OPERATING IF THE WATERDROPS TO (50) FEET ABOVE THE WELL PUMP.
THERE IS A WARNING LEVEL THAT CAN BE SIGNALLED AT 350 FEET ABOVE WELL PUMP.
THIS IS FOR THE CONTROL OF THE RVSS ONLY. A PROVISION WILL BE AVAILABLE FOR A FUTURE PLC TIE - IN.

4 LOW LEVEL PROBES AND RELAYS , WIRING INCLUDED	\$1,750.00 ea.	\$7,000.00
---	----------------	------------

Exhibit F



ZIM INDUSTRIES, INC.

4532 E. Jefferson Ave. • Fresno, CA 93725
Ph. (559) 834-1551 • FAX (559) 834-5156
www.zimindustries.com

July 23, 2024

County of Fresno
Department of Public Works and Planning / Construction
2220 Tulare Street, 7th Floor
Fresno, CA 93723

RE: Fresno County Westside Groundwater Project (1807C) Future Pressure Switch Conduit

Dear AJ / Mandeep,

Zim Industries, Inc. requests a change order to install conduit for future pressure switches at CSA 30 and CSA 30. While pouring concrete to encase conduit, our subcontractor installed 3/4-inch conduit with steel reinforcement support post at the control box and well head manifold for future use.

Attached is our subcontractor's proposal for the future pressure switch conduits and supports. Including bond cost and a 15% markup, our proposal amounts to \$5,065.87.

For any questions or further clarification, please contact Bob Zimmerer or me at (559) 834-1551.

Sincerely,

A handwritten signature in blue ink that reads "Wes Zimmerer". The signature is fluid and cursive, with the first name "Wes" being more prominent than the last name "Zimmerer".

Wes Zimmerer
Zim Industries, Inc.

Industrial Electric Company
 4974 North Fresno Street # 290
 Fresno, California 93726
 Ph 559 347-0644 Fax 559 347-0646

CONTRACTOR'S LICENSE No.: 417084

April 5, 2024

Zim Irrigation
 4532 E Jefferson Av
 Fresno, Ca. 93725
 Phone (559) 834-1551
 Fax (559) 834-5156
 Cell: (559) 351-3427
 email: bob@zimindustries.com

PROPOSAL

COUNTY SERVICES AREA 30 AND 32
 COUNTY OF FRESNO
 ADDITIONAL CONDUIT ADDITION FOR
 FUTURE PRESSURE SWITCHES BEFORE
 CONCRETE ENCASEMENT

THANK YOU FOR THE OPORTUNITY TO QUOTE THIS PROJECT
 WE WILL SUPPLY AND INSTALL THE FOLLOWING:

EL PORVENIR / CANTUA CREEK CSA 30 AND 32

This proposal is for the cost of adding a 3/4 inch conduit system with steel reinforcement support post to be encased in concrete at the control box and at well head manifold.

4	STEEL "C" CHANNEL SUPPORTS	\$325.00 ea.	\$1,300.00
100	FEET 3/4 INCH PVC CONDUIT	\$1.33 per ft.	\$133.00
50	FEET 3/4 INCH RIGID CONDUIT	\$3.25 per ft.	\$162.50
8	3/4 INCH MYERS HUBS	\$6.50 ea.	\$52.00
1	LOT MISC. MATERIAL	\$85.00 ea.	\$85.00
1	LOT CONCRETE	\$175.00 ea.	\$175.00
1	LOT EQUIPMENT CHARGE	\$150.00 ea.	\$150.00
12	LABOR	\$145.00 per hr.	\$1,740.00

ADDITIONAL COST: \$3,797.50

MARK UP: 15% \$569.63

TOTAL ADDITIONAL COST: \$4,367.13